

Bharat Net Status

Implementation of the project in two Phases: -

❖ Phase-I

- Phase- I to connect 1 lakh GPs is completed.
- Implementation through CPSUs: BSNL, Rail Tel, PGCIL
- Existing fibre of BSNL (between Block to GPs) used to lay and connect new OFC under the project.
- At present work is under progress in balance GPs.

❖ Phase-II (around 1.42 Lakh GPs excluding BHQs & including GPs over Satellite media)

- New OFC from Block to GPs - Life time maintenance of network by dedicated Fibres providers for GPs.

Implementation of Phase-II

Phase II Models	Work Front Ph 2 (without BHQs)	Work Front Ph 2 (Including BHQs)	OFC Laid	OFC Laid	Service Ready GPs (Exc. BHQs)	Service Ready GPs (Inc. BHQs)
	GPs	GPs	Kms	GPs	GPs	GPs
PVT. Model (BBNL)	7382	7612	22830	7587	7358	7587
State Led Model	65555	65944	205676	43425	38225	38613
BSNL	24334	24694	74938	22873	18082	18326
PPP Model	39514	39514	0	0	0	0
Misc. & other Newly created GPs	2464	2464				
Total	139249	140228	303444	73885	63665	64526

Overall Project Status as on **30.01.23**

- Length of OFC laid: 6,13,868 Kms
- No of GPs connected on OFC (OFC Laid GPs) 1,98,408 GPs
- No of GPs Made Service Ready (On fibre & satellite) 1,91,751 GPs