

# BharatNet Status

## Implementation of the project in two Phases:-

### ❖ Phase-I

- Phase- I to connect 1 lakh GPs is completed.
- Implementation through CPSUs: BSNL, Rail Tel, PGCIL
- Existing fibre of BSNL (between Blockto GPs) used to lay and connect new OFC under the project.
- At present work is under progress in balance GPs.

### ❖ Phase-II (around 1.42 Lakh GPs excluding BHQs & including GPs over Satellite media)

- New OFC from Block to GPs - Life time maintenance of network by dedicated Fibres providers for GPs.

### Implementation of Phase-II

| Phase II Models                 | Work Front Ph 2 ( without BHQs) | Work Front Ph 2 ( Including BHQs) | OFC Laid      | OFC Laid     | Service Ready GPs ( Exc. BHQs) | Service Ready GPs ( Inc. BHQs) |
|---------------------------------|---------------------------------|-----------------------------------|---------------|--------------|--------------------------------|--------------------------------|
|                                 | GPs                             | GPs                               | Kms           | GPs          | GPs                            | GPs                            |
| PVT. Model (BBNL)               | 7382                            | 7612                              | 22780         | 7585         | 7356                           | 7585                           |
| State Led Model                 | 71411                           | 71797                             | 167223        | 32582        | 28956                          | 29343                          |
| BSNL                            | 27025                           | 27385                             | 70151         | 18964        | 13385                          | 13587                          |
| PPP Model                       | 29625                           | 29625                             | 0             | 0            | 0                              | 0                              |
| Misc. & other Newly created GPs | 2844                            | 2844                              |               |              |                                |                                |
| <b>Total</b>                    | <b>138287</b>                   | <b>139263</b>                     | <b>260154</b> | <b>59131</b> | <b>49697</b>                   | <b>50515</b>                   |

Overall Project Status as on 21st Mar.2022

- Length of OFC laid: 5, 70,115 Kms.
- No of GPs connected on OFC ( OFC Laid GPs ) 1,83,306 GPs
- No of GPs Made Service Ready ( On fibre & satellite) 1,77,015 GPs